Frontline Testing & Inspection 1315 Hugh Wallis Rd. S Lafayette, LA 70503

Phone: 337-524-1978



Certificates are available at: frontlinetesting.com



## CERTIFICATE OF LOAD TEST, NDT, & VISUAL INSPECTION

**CUSTOMER:** 

**EQUIPMENT NUMBER: L-652371-011** 

**CERTIFICATE NUMBER:** 06818-1

DATE OF INSPECTION: 05/02/2024

TEST PERFORMED	Load Test, Magnetic Particle, and Visual		
PROOF LOAD APPLIED	1,124 LBS		
TEST RESULTS	Accepted		
UNIT TYPE	TANK ASSEMBLY		

HEIGHT	2'9"	
LENGTH	2'	
WIDTH	1'5"	
PAD EYES	2	

TARE	132 LBS
WLL	430 LBS
MGW	562 LBS

#### **EQUIPMENT USED**

LOAD UNIT SERIAL #	FTI-P392		CALIBRATION EXP	09/05/2024		
YOKE SERIAL #	FTI-N-5759		CALIBRATION EXP	07/22/2024		
TEST BAR SERIAL #	17880		CALIBRATION EXP	09/14/2024		
LIGHT METER SERIAL #	171001668		CALIBRATION EXP	09/14/2024		
WET PARTICLES	820S/WCP		STANDARD	AWS D1.1		
PROCEDURE	PROCEDURE					

## PICTURE OF EQUIPMENT



### **PICTURE OF DATA PLATE**



Corey Navarro, Level II MT, PT, VT

INSPECTOR

# INSPECTOR SIGNATURE

Disclaimer: Use of this product is beyond the control of Frontline Testing & Inspection, LLC. Frontline Testing & Inspection does not warrant the product in any manner or certify its fitness or suitability for any specific use. The purchaser and/or end user is solely responsible for the usability and suitability of this product. This certificate in no way relieves the supplier of inspected equipment from responsibility of the equipment. Any damage occurring to the said equipment, after these inspection(s) have been performed nullifies the inspection(s) reflected herein this certification. The end user must inspect this product for damage prior to each use and should immediately remove from service any defective or questionable product.